

First & Final Bill SCRUTINY SHEET

1. Budget Head	
2. Agreement No.	48/2024-25
3. A&F Sanction	Refer Agreement
4. Technical Section	Refer Agreement
5. MB No. & Page	/Page No.
6. Name of Sub Division	
7. Name of Work	Plumbing Installation and MTC work at Govt. Nehru hostel Mansarovar, Sanganer, Jaipur
8. Name of Contractor	M/s. Shree Krishna Builders Jaipur
9. Original/Deposit	Original
10. Budget Provision	Adequate
11. Scheduled Date of Commencement	05/11/2024
12. Scheduled Date of Completion	09/08/2025
13. Actual date of completion	14/08/2025
14. In case Delay whether provisional extension given	Yes/No. No. _____ Date _____
15. Whether any notice issued	Not applicable.
16. Total Amount of work order	Rs. 84,448
17.A. Sum of payment upto last bill	Rs. 0
B. Amount of this bill	Rs. 103,994
C. Actual expenditure upto this bill = (A + B)	Rs. 103,994
18. Balance to be done = (16 - 17 C)	Nil
19. Prorata Progress on the work maintained by the contractor	Evident from para 13 and 17 above.
20. Date on which record measurement taken by AEN	15/09/2025
21. Date of and % of work checked by AEN	
22. Number of selective Items checked by XEN	
23. Other Inputs	-----
(A) Is It a Repair / Maintenance Work	No
(B) Extra Item	Yes
Amount of Extra Items Rs.	15,231
(C) Any Excess Item	Yes
(D) Any Inadvertent Delay in Bill Submission	No
23. Deductions	
SD @ 10%	Rs. 10,399
IT @ 2%	Rs. 2,080
GST @ 2%	Rs. 2,080
LC @ 1%	Rs. 1,040
Dep-V	Rs. 0
Cheque Amount	Rs. 88,395
Total	103,994

1. कार्य 123.15 प्रतिशत संपादित हुआ है।
2. जिसका डेविणशन स्टेटमेंट भी स्वीकृति हेतु प्राप्त हुआ है, OVERALL EXCESS बक आर्डर राशि के 5% से अधिक है।
3. कार्य में 5 दिन की देरी हुई है।
4. टाइम एक्सटेंशन केस Superintending Engineer, PWD Electric Circle, Udaipur कार्यालय द्वारा अनुमोदित किया जाना है।

5. Agreement clause 2 के अनुसार liquidated damages की गणना रुपया 226 है। वसूली योग्य LD हेतु विनिर्णय का स्पष्ट अंकन अपेक्षित है।

6. कार्य संपादन में वर्क आर्डर के जिन आइटम्स में EXCESS QUANTITY संपादित की गई है, उनका विवरण संलग्न है। कार्य में OVERALL EXCESS केवल 23.15% होकर 5% से अधिक है।

7. गुणवत्ता नियंत्रण (Q.C.) परीक्षण रिपोर्ट संलग्न हैं।

8. हस्तांतरण विवरण Hand Over Statement संलग्न है।

9. बिल समुचित निर्णय हेतु प्रस्तुत है।

प्रेमलता जैन, AAO